

FDP Form 7 - 20% Component of the Ira Utilization  
 20% COMPONENT OF THE IRA UTILIZATION  
 FOR THE 3rd QUARTER CY 2022

Municipality of ALCANTARA

Name of Project	Location	Total Project Cost ( Bid Amount )	Date Started	Target Completion Date	Project Status		# of Extention if any	Remarks / Actual Date Completed
					% of Completion 30/09/2022	Total Cost incurred todate		
<b>Supplemental Budget # 4 - 2020</b>								
Construction/ Rehabilitation /Improvement of Public Market - ( Market Stall , Food Stall and Adwall )	Poblacion	13,000,000.00	7/28/2021	7/20/2022	92%	10,016,360.63	1	on going
<b>Gen Fund 20% DF- 2022</b>								
Rehabilitation and Improvement of Cultural Site Kugtong Spring at Barangay Poblacion	Poblacion	999,818.63	23/07/2022	05/09/2022	100%	999,818.63		19/08/2022
Rehabilitation and Improvement of Palanas Wharf	Palanas	999,946.14	23/07/2022	05/09/2022	100%	999,946.14		05/09/2022
Construction of Barangay Concrete Concrete Road	Cabadiangan	499,869.27	23/07/2022	21/08/2022	100%	499,869.27		05/08/2022
Construction of Potable Water Supply System at Brgy Cabil isan	Palanas & cabil isan	2,073,988.88	7/24/2022	1/24/2023	45%	866,577.97		On going
Completion of Multi Purpose Bldg/Evacuation Center at Brgy Cabil isan	Cabil isan	499,227.63	8/14/2022	10/14/2022	90%			On going
Construction of Brgy Concrete Road at Rd 41 Brgy Manga	Manga	1,499,928.74	8/25/2022	10/8/2022	80%			On going
Construction of Brgy Concrete Road at Rd 39 Brgy Manga	Manga	1,999,513.44	9/29/2022	11/28/2022	30%			On going

Submitted by :

Noted by :

ARTURO M. PALENCIA  
 Municipal Engineer

ATTY. FRITZ A. LASTIMOSO  
 Municipal Mayor