

FDP Form 7 - 20% Component of the Ira Utilization

20% COMPONENT OF THE IRA UTILIZATION

FOR THE **2nd QUARTER CY 2022**

Municipality of ALCANTARA

Name of Project	Location	Total Project Cost (Bid Amount)	Date Started	Target Completion Date	Project Status		# of Extension if any	Remarks / Actual Date Completed
					% of Completion 30/06/2022	Total Cost incurred todate		
Supplemental Budget # 4 - 2020								
Construction/ Rehabilitation /Improvement of Public Market - (Market Stall , Food Stall and Adwall)	Poblacion	13,000,000.00	7/28/2021	7/20/2022	72%	6,430,833.05		on going
Gen Fund 20% DF- 2022								
Rehabilitation and Improvement of Municipal Hall Building	Poblacion	994,790.45	2/25/2022	5/25/2022	100%	994,790.45		Completed
Rehabilitation and Improvement of Cultural Site Kugtong Spring at Barangay Poblacion	Poblacion	999,818.63			0%	-		Contract 7/12/2022
Rehabilitation and Improvement of Palanas Wharf	Palanas	999,946.14			0%	-		Contract 7/12/2022
Construction of Barangay Concrete Concrete Road	Cabadiangan	499,869.21			0%	-		Contract 7/12/2022
Construction of Potable Water Supply System at Brgy Cabil isan	Palanas & cabil isan	2,073,988.88			0%	-		NOA 7/11/2022

Submitted by :

ARTURO M. PALENCIA
Municipal Engineer

Noted by :

ATTY. FRITZ A. LASTIMOSO
Municipal Mayor

