CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES FOR THE SECOND QUARTER, CY 2022

MUNICIPALITY OF ALCANTARA-TRUST FUND UTILIZATION REPORT

Program or Project	Location	Total Cost	Date Started	Target	Project Status	Total Cost	No. of	Remarks
				Comletion	% of	Incurred	extension	
				Date	Completion	to date	if any	
Rapid Community Base	Municipality wide	500,000.00	27/03/2018	31/12/2018	74%	371,818.00		on going
Monitoring System								
Integrated Food Production	Manga	1,030,000.00	30/01/2018	31/12/2018	9%	89,654.50		on going
Acquisition of Mini Fire truck	Municipality wide	500,000.00						for procurement
Rehab of Alcantara Public Market	Poblacion	10,000,000.00	28/07/2021	24/07/2022	70%	6,950,695.28		on going
Various Infra Structure Project	Municipality wide	2,000,000.00						for bidding
Assistance for Municipalities								on
affected with Typhoon Odette	Municipality wide	100,000.00	08/02/2022		75%	75,137.00		going
Assistance to the victims of								
Typoon Odette	Municipality wide	100,000.00	08/02/2022		94%	93,900.00		on going
Cater and Address needs of the								
people affected by Typhoon	Municipality wide	5,000,000.00	31/05/2022	30/06/2022	100%	5,000,000.00		completed
Odette								
Cater and Address the immediate								for
relief of the people affected	Municipality wide	5,000,000.00						implementation
by Corona Virus diseases								
Construction of Water System	Barangay Cabil-san and	10,000,000.00						for
	Palanas							implementation
Various Infra Structure Project	Municipality wide	5,000,000.00						for implementation
Various Infra Structure Project	Municipality wide	2,000,000.00						for implementation
Rehab of Farm to Maket Road	Barangay Candabong	10,000,000.00						for implementation
Rehab of Farm to Maket Road	Barangay Cabadiangan	10,000,000.00						for
	to Barangay Salagmaya							implementation

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of data or information contained in this document