


## CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES


REGION: REGION VII - CENTRAL VISAYAS  
 PROVINCE: CEBU  
 CITY/MUNICIPALITY: ALCANTARA  
 CALENDAR YEAR: 2023  
 QUARTER: 1

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Rapid Community Base Monitoring System	Municipality wide	500,000.00	27/03/2018	31/12/2018	74%	371,818.00		on going
Integrated Food Production	Manga	1,030,000.00	30/01/2018	31/12/2018	9%	89,654.50		on going
Acquisition of Mini Fire truck	Municipality wide	500,000.00						for procurement
Rehab of Alcantara Public Market	Poblacion	10,000,000.00	28/07/2021	24/07/2022	100%	9,990,613.50		completed
Completion of Waterworks	Barangay Candabong	2,000,000.00	01/05/2021	15/07/2021	100%	1,998,270.17		completed
Assistance for Municipalities affected	Municipality wide	100,000.00	08/02/2022	31/12/2022	75%	75,137.00		on going
Assistance to the victims of Typhoon	Municipality wide	100,000.00	08/02/2022	31/12/2022	94%	93,900.00		on going
Cater and Address needs of the people	Municipality wide	5,000,000.00	31/05/2022	30/06/2022	100%	5,000,000.00		completed
Assistance for Damaged Municipalities	Municipality wide	400,000.00	27/01/2022	31/12/2022	100%	398,100.00		completed
Cater and Address the immediate relief of the people affected by Corona Virus diseases	Municipality wide	5,000,000.00	13/09/2022	13/09/2022	100%	4,999,050.00		completed
Installation of Solar Lights	9 Barangays	1,000,000.00	15/09/2022	31/12/2022	85%	846,016.00		completed
Rehab/Improvement of Civic Center, Comfort Room & MBP at Mun. Park	Poblacion	5,000,000.00	26/12/2022	24/02/2023	92%	4,616,066.60		on going
Construction/Rehab/Improvement of DSWD Building	Poblacion	2,000,000.00	17/12/2022	15/02/2023	94%	1,881,811.78		on going
Participation of Pasigarbo sa Sugbo	Municipality wide	2,000,000.00	20/07/2022	26/08/2022	100%	1,996,356.00		completed
Construction of Water System	Barangay Cabil-san and P	10,000,000.00	24/07/2022	24/04/2023	100%	9,997,363.88		completed
Farm to Market Road Road 3	Barangay Candabong	5,000,000.00	25/08/2022	25/12/2022	100%	4,998,500.00		completed
Farm to Market Road Road 13	Barangay Candabong	5,000,000.00	25/08/2022	25/12/2022	100%	4,997,500.00		completed
Rehab of Farm to Maket Road	Barangay Salagmaya	10,000,000.00	25/08/2022	25/12/2022	100%	9,998,444.02		completed
Suroysuroy sa Sugbo	Municipality wide	350,000.00	18/11/2022		23%	80,300.00		on going
Various Infrastructure Project	Municipality wide	2,000,000.00			0%	-		for implementation

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
 KAREN BAUTISTA LISONDRRA  
 Local Budget Officer

  
 JENNY MARIE R. ELIC-LAGAS, CPA  
 Local Accountant

  
 ATTY. FRITZ A. LASTIMOSO  
 Local Chief Executive